

Columbia Gas 2024
Construction and Maintenance Schedule

| NOTE: The following is being provided by Columbia as notice to all of its shippers of potential outages or reductions in available capacity in the identified portions of the system due to construction activities, routine maintenance, modifications, tests or repairs undertaken to protect the integrity and performance capability of its storage and transmission facilities. The information provided below is subject to change for | | | | | | | | | | | | | | |
|--|----------------------|--------------------|-----------------|-------------------|-----------------------|------------------------|---|-------------------------------------|--|--|---|--|--|--|
| Status | Projected Start Date | Projected End Date | Operating Area | Location | Modernization (Y / N) | Type of Work | Operational Impact | Market Area | Potential Restriction Level (Point /Internal Constraint) | Potential Impact to Firm Services (High/Med/Low) | POTENTIAL FIRM RESTRICTION | | POTENTIAL NON-FIRM RESTRICTION | |
| | | | | | | | | | | | Firm Point / Segment | Potential Impact to Non-Firm Services (High/Med/Low) | Non-Firm Point / Segment | |
| Ongoing | April 1, 2024 | November 30, 2024 | 7 | D-322 | Y | Pipeline Maintenance | D-322 project to make line piggable | 3 | Internal Constraint | Low | F1, A2 | Low | F1, A2 | |
| Ongoing | May 7, 2024 | October 25, 2024 | 8 | Line 1711 | Y | Pipeline Maintenance | Five valve replacement outages on Line 1711 (duration approx. two weeks/each). During each outage, non-firm impact may become necessary based on operating conditions. Please see the separate Line 1711 maintenance items below for the following dates, which illustrates the meter impact of each specific outage: May 7-21; May 29 - June 12 ; July 2-17; July 30 - August 13; Sept 24 - Oct 1. | 36 | Point / Internal Constraint | Low | 600004, 600027, 600039, 600074, 600279, 600289, 604420, 621990, 630009, 642585, 642758, TANDEL, DELMONSO | High | 600004, 600027, 600039, 600074, 600279, 600289, 602494, 604420, 613929, 621990, 622217, 628373, 628375, 629288, 629481, 629790, 629934, 630009, 632809, 632810, 634528, 634852, 634909, 635276, 635902, 636978, 637095, 637608, 637887, 638525, 638813, 640283, 640365, 640379, 640609, 640616, 642417, 642449, 642536, 642585, 642621, 642653, 642758, 642801, 642829, TANDEL, DELMONSO | |
| Ongoing | June 26, 2024 | November 1, 2024 | 8 | Lines 1570 & 1983 | N | Pipeline Maintenance | Longwall mining subsidence and road crossing work | 25, 35, 41 | Internal Constraint | Medium | Lone Oak A MA41 (LONEOAKA), Smithfield MA35 (SMITHFLD), & Artemas MA25 (ARTEMAS) | High | Lone Oak A MA41 (LONEOAKA), Smithfield MA35 (SMITHFLD), & Artemas MA25 (ARTEMAS) | |
| Ongoing | August 1, 2024 | October 31, 2024 | 1 | VM108/VM107 | N | Pipeline Maintenance | Pipeline Maintenance | 34 | Point / Internal Constraint | Medium | E13, Petersburg MA34 (PETERSBRG), 833469 | High | E13, Petersburg MA34 (PETERSBRG), 831081, 833469 | |
| Ongoing | September 11, 2024 | November 1, 2024 | 8 | 1570 | N | Pipeline Maintenance | Longwall mining subsidence and road crossing work | 35 | Point | High | 642717 | High | 642717 | |
| Ongoing | September 19, 2024 | October 25, 2024 | 3 | BM39 | N | Pipeline Maintenance | Pipe replacement on BM39. | 16 | Point | None | None | High | MLI 822797, 829390 In addition, meters behind MLI CNR04 including 835322, 832662, 835306, 835314, 835317, 832645, 837977 | |
| Pending | September 23, 2024 | September 23, 2024 | 10 | Chantilly C/S | N | Compressor Maintenance | Station ESD | 30 | Point | Low | 843105 | High | 833097, 843105 | |
| Pending | September 23, 2024 | September 30, 2024 | 3 | Kenova C/S | Y | Compressor Maintenance | Kenova C/S will be out for upgrade project. Hubball, Horse Creek, and Nye will need to be shut down, as well as all receipt meters on B74 and Line S. | 16 | Point / Internal Constraint | High | CNR06, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF) | High | CNR06, 800801, 833356, 838648, 838885, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF) | |
| Pending | September 23, 2024 | October 1, 2024 | 8 | 1983 | N | Pipeline Maintenance | Longwall mining subsidence and road crossing work | 35 | Point | High | 643231 | High | 643231 | |
| R | Pending | September 23, 2024 | October 1, 2024 | 8 | Line 1711 | Y | Pipeline Maintenance | Valve replacement at Faunce (L4260) | 36 | Point | Low | 25-36(600279), 56W(600004, 600074), 57(600039), E9(621990), 629481 | High | 25-36(600279), 56W(600004, 600074), 57(600039), E9(621990), 629288, 629481, 629934, 636978, 638525, 640283, 640365, 640379, 640609, 640616, 642417, 642829 |
| Pending | September 24, 2024 | September 24, 2024 | 3 | Cobb C/S | N | Compressor Maintenance | Station maintenance | 18 | Internal Constraint | Low | Cobb Northeast MA40 (A03NORTH), Cobb Northwest MA18 (A03LOW) | High | Cobb Northeast MA40 (A03NORTH), Cobb Northwest MA18 (A03LOW) | |
| Pending | September 24, 2024 | September 24, 2024 | 10 | Bickers C/S | N | Compressor Maintenance | Station maintenance | 30 | Point / Internal Constraint | Low | 833097, 843105 | High | 833097, 843105 | |
| Pending | September 26, 2024 | September 27, 2024 | 10 | Chantilly C/S | N | Compressor Maintenance | Station Maintenance | 30 | Point | Low | 843105 | High | 833097, 843105 | |
| Pending | September 30, 2024 | October 4, 2024 | 1 | VM-118 | N | Pigging | Pigging from Petersburg C/S to the end of the line. One day of pigging the week of 9/30; specific date TBD | 33 | Internal Constraint | Medium | Hopewell MA33 (HOPEWELL) | High | Hopewell MA33 (HOPEWELL) | |
| Pending | October 1, 2024 | November 15, 2024 | 7 | Fairfield REX | N | Pipeline Maintenance | Pulsafeeder Replacement | 8 | Point | None | None | High | 740178 | |
| Pending | October 7, 2024 | October 25, 2024 | 8 | Line 1711 | Y | Pipeline Maintenance | Valve replacement at Stonewall (L4266) | 36 | Point | High | 629481 | High | 629288, 629481, 629934, 638525, 640609, 640616, 642417 | |
| Pending | October 7, 2024 | October 25, 2024 | 8 | Line 1711 | Y | Pipeline Maintenance | Valve replacement at Stonewall (L4266) | 36 | Point | Low | 56W(600074), 57(600039), E9(621990) | Medium | 56W(600074), 57(600039), E9(621990) | |
| Pending | October 9, 2024 | October 11, 2024 | 3 | SM-123 | N | Pigging | Production will be shut-in for the SM123 pigging. | 17 | Point/Internal Constraint | Medium | 835113, KA Low MA16 (MAYTHUFF) | High | 835113, 840285, KA Low MA16 (MAYTHUFF) | |
| Pending | October 10, 2024 | October 31, 2024 | 3 | PM17 | N | Pipeline Maintenance | Pipe replacement on PM17 for repair | 16 | Point | High | 828745, 833328, 833505, 834106, 834944, 835559, 835734, 838429, 839178, CNR02 meters (832393, 834972, 835305, 835316, 835338, 835582) | High | 828745, 832508, 833328, 833505, 834106, 834944, 835559, 835734, 838429, 839178, CNR02 meters (832393, 834972, 835305, 835316, 835338, 835582) | |
| Pending | October 15, 2024 | October 18, 2024 | 3 | KA | N | Pipeline Maintenance | Line KA pipe replacement | 17 | Point / Internal Constraint | High | KA Low MA16 (MAYTHUFF) | High | KA Low MA16 (MAYTHUFF) | |
| Pending | October 15, 2024 | October 18, 2024 | 1 | Bickers C/S | N | Compressor Maintenance | Bickers OPP regulation replacement | 33 | Point / Internal Constraint | Low | 833097, 843105, Bickers MA33 (BICKBOSW) | Medium | 833097, 843105, Bickers MA33 (BICKBOSW) | |

Columbia Gas 2024
Construction and Maintenance Schedule

| | Status | Projected Start Date | Projected End Date | Operating Area | Location | Modernization (Y / N) | Type of Work | Operational Impact | Market Area | Potential Restriction Level (Point / Internal Constraint) | Potential Impact to Firm Services (High/Med/Low) | Firm Point / Segment | Potential Impact to Non-Firm Services (High/Med/Low) | Non-Firm Point / Segment |
|---|---------|----------------------|--------------------|----------------|------------|-----------------------|------------------------|---|-------------|---|--|--|--|---|
| | Pending | October 22, 2024 | October 23, 2024 | 3 | N | N | Pipeline Maintenance | Pipe replacement on Line N near Cobb C/S. Meters within isolation will be physically shut-in on 10/21. Commercial restrictions will begin on 10/22. | 18 | Point | High | 806366, 816941, 829670, CNR05 | High | 802938, 804548, 806345, 806366, 816036, 816941, 827389, 827391, 829670, 834873, 834893, 837886, 839176, CNR05 |
| | Pending | October 22, 2024 | October 26, 2024 | 3 | AM130 | N | Pipeline Maintenance | Pipeline Maintenance | 18 | Point | High | 819059, 819114, 838634, CNR18 (only meters 801798, 836878, 836884, 838113) | High | 806252, 819059, 819114, 833198, 833748, 835172, 835386, 836877, 838634, 838107A, CNR18 (only meters 801798, 836878, 836884, 838113) |
| | Pending | October 22, 2024 | October 24, 2024 | 8 | Line 1711 | N | Pipeline Maintenance | Pigging | 35 | Point | Low | 600236, 600237, 630494 | Low | 600236, 600237, 630494 |
| R | Pending | November 12, 2024 | November 14, 2024 | 3 | PM3 | N | Pipeline Maintenance | Pipe replacement on PM3 | 16 | Point | Medium | 833493 | High | 805905, 833493, 833486, 842466 (meter behind CNR02) |
| | Pending | December 3, 2024 | December 9, 2024 | 3 | Kenova C/S | Y | Compressor Maintenance | Kenova C/S will be running new HP with outage on units 1-9. Mark West and MA15 deliveries will not be impacted. | 16 | Point / Internal Constraint | Low | CNR06, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF) | Medium | G9, CNR06, 800801, 833356, 838648, 838885, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF) |