

Columbia Gas 2026  
Construction and Maintenance Schedule

NOTE: The following is being provided by Columbia as notice to all of its shippers of potential outages or reductions in available capacity in the identified portions of the system due to construction activities, routine maintenance, modifications, tests or repairs undertaken to protect the integrity and performance capability of its storage and transmission facilities. The information provided below is subject to change for numerous reasons.														
Status	Projected Start Date	Projected End Date	Operating Area	Location	Modernization (Y / N)	Type of Work	Operational Impact	Market Area	Potential Restriction Level (Point / Internal Constraint)	POTENTIAL FIRM RESTRICTION		POTENTIAL NON-FIRM RESTRICTION		
										Potential Impact to Firm Services (High/Med/Low)	Firm Point / Segment	Potential Impact to Non-Firm Services (High/Med/Low)	Non-Firm Point / Segment	
Ongoing	April 15, 2026	August 6, 2026	3	H	N	Pipeline Maintenance	Pipe replacements on Line H.	18	Point	High	821917, 840254, 842446	High	821590, 821917, 823621, 824017, 824766, 825005, 826130, 828516, 834263, 835078, CNR18 (838099), 839166, 840226, 840254, 842446	
Ongoing	April 16, 2026	July 10, 2026	7	A-90	N	Pipeline Maintenance	A-90 Pipeline work to make line piggable	6	Point/Internal Constraint	Low	MA6SEG	High	MA6SEG, 737067, 736626	
R	Ongoing	June 1, 2026	July 1, 2026	3	Line KAWest	N	Wireline - Inline Inspection	Wireline.	16	Internal Constraint	Medium	KA Low MA16 (MAYTHUFF)	High	842572, KA Low MA16 (MAYTHUFF)
R	Ongoing	June 1, 2026	July 1, 2026	3	Line KAWest	N	Wireline - Inline Inspection	Wireline.	16	Point	High	834729, CNR08	High	834729, 842572, CNR08
Ongoing	June 9, 2026	June 23, 2026	8	TM7 Loop	N	Pipeline Maintenance	TM7 Loop chemical cleaning from Glenville to Broad Run. Potential for higher pressures north of Glenville.	35	Internal Constraint	Low	Artemas MA25 (ARTEMAS), Sherwood A MA42 (SHERWODA), Lone Oak A MA41 (LONEOAKA), Clendenin to Waynesburg MA35 (CLENWAYN)	High	Artemas MA25 (ARTEMAS), Sherwood A MA42 (SHERWODA), Lone Oak A MA41 (LONEOAKA), Clendenin to Waynesburg MA35 (CLENWAYN)	
Ongoing	June 9, 2026	June 23, 2026	1	VM-108	N	Pipeline Maintenance	Pipeline repair between Goochland CS and Petersburg CS	33	Point	Low	Louisa MA33 (LOUISA), 833469	Medium	Louisa MA33 (LOUISA), 831081, 833469	
Ongoing	June 15, 2026	June 19, 2026	3	Cobb C/S	N	Compressor Maintenance	Station ESD and station maintenance	18	Point / Internal Constraint	High	Cobb South MA18 (A03SOUTH), Cobb Northeast MA40 (A03NORTH), Cobb Northwest MA18 (A03LOW), Cobb Line H (A03LINEH), Cobb CS MA18 (COBBA03)	High	Cobb South MA18 (A03SOUTH), Cobb Northeast MA40 (A03NORTH), Cobb Northwest MA18 (A03LOW), Cobb Line H (A03LINEH), Cobb CS MA18 (COBBA03)	
Ongoing	June 15, 2026	June 17, 2026	3	Line AM130	N	Pipeline Maintenance	Pipeline maintenance on Line AM130 upstream of Walgrove CS. Some meters will be physically shut-in during the three-day outage, with the exception of a few to feed local markets.	18	Point	High	819059, 819114, 838634	High	MLIs 806252, 819059, 819114, 833198, 833748, 835172, 835386, 836877, 838107A, 838634 In addition, meters behind MLI CNR18 including 801798, 836878, 836884	
Ongoing	June 16, 2026	July 17, 2026	3	TM-5	N	Pipeline Maintenance	Pipe replacement.	18	Internal Constraint	High	Cobb Line H MA18 (A03LINEH)	High	Cobb Line H MA18 (A03LINEH)	
Ongoing	June 17, 2026	June 18, 2026	1	VM-108	N	Pipeline Maintenance	Line maintenance from south side to valve 20	34	Point	Low	None	High	843421	
Pending	June 23, 2026	June 25, 2026	7	Summerfield C/S	N	Compressor Maintenance	Summerfield station work	41	Internal Constraint	Low	LXPSEG MA 41 (LXPSEG)	High	LXPSEG MA 41 (LXPSEG)	
Pending	July 8, 2026	September 15, 2026	8	Line 1758	N	Pipeline Maintenance	Pipe maintenance - various sites. Affected meters are on 1570N, 1485, & 1758 between Waynesburg and Majorsville	35	Point	Medium	640496, 642452, 642569, 642854	High	640296, 640297, 640496, 640564, 642452, 642569, 642831, 642838, 642854	
Pending	July 21, 2026	August 17, 2026	3	Line 1711	N	Pipeline Maintenance	Pipeline maintenance on Line 1711 between L-4255(W. Branch Sequehanna River) and valve L-6971. This section of Line 1711 will be isolated and blown down.	36	Point	High	604420, 629790, 642585	High	604420, 629790, 637608, 638813, 642449, 642585	
Pending	July 21, 2026	August 17, 2026	3	Line 1711	N	Pipeline Maintenance	Pipeline maintenance on Line 1711 between L-4255(W. Branch Sequehanna River) and valve L-6971. The section of Line 1711 between valve L-6971 to Renovo CS will be isolated from Delmont CS.	36	Point / Internal Constraint	Low	25-36(600279, 604420, 642758), 25-39(600289), 56W(600004, 600027, 600074), 57(600039), E9(621990), 602494, 613929, 622217, 628373, 628375, 629288, 629481, 629790, 629934, 630009, 632809, 632810, 634528, 634852, 634909, 635276, 635902, 636978, 637095, 637608, 637887, 638525, 638813, 640283, 640365, 640379, 640609, 640616, 642417, 642449, 642536, 642585, 642621, 642653, 642801, 642829, TANNDELM, DELMONSO	High	25-36(600279, 604420, 642758), 25-39(600289), 56W(600004, 600027, 600074), 57(600039), E9(621990), 602494, 613929, 622217, 628373, 628375, 629288, 629481, 629790, 629934, 630009, 632809, 632810, 634528, 634852, 634909, 635276, 635902, 636978, 637095, 637608, 637887, 638525, 638813, 640283, 640365, 640379, 640609, 640616, 642417, 642449, 642536, 642585, 642621, 642653, 642801, 642829, TANNDELM, DELMONSO	
Pending	July 21, 2026	July 31, 2026	3	Line P	N	Wireline - Inline Inspection	Wireline. Blow down may begin on 7/20, but commercial restrictions will start on 7/21.	16	Point / Internal Constraint	High	KA Low MA16 (MAYTHUFF), H1	High	KA Low MA16 (MAYTHUFF), H1	
Pending	July 28, 2026	August 7, 2026	7	D590	N	Wireline - Inline Inspection	D590 Wireline Pigging	1	Point	Low	A3, F4	Low	A3, F4	
Pending	August 3, 2026	August 6, 2026	10	Line MB	N	Pigging	MB pigging from State line to Linden Church	28	Point	Medium	637184	High	637184	

Columbia Gas 2026  
Construction and Maintenance Schedule

	Status	Projected Start Date	Projected End Date	Operating Area	Location	Modernization (Y / N)	Type of Work	Operational Impact	Market Area	Potential Restriction Level (Point / Internal Constraint)	Potential Impact to Firm Services (High/Med/Low)	Firm Point / Segment	Potential Impact to Non-Firm Services (High/Med/Low)	Non-Firm Point / Segment
	Pending	August 11, 2026	August 15, 2026	3	BM39	N	Pipeline Maintenance	Pipe replacement.	16	Point	High	838886, CNR07	High	838886, CNR07 (804729, 830740, 830788, 830895, 832545, 835334, 835337, 835344, 835346, 835348, 835352, 835354, 835355, 835356)
	Pending	August 18, 2026	August 26, 2026	3	BM19	N	Pipeline Maintenance	Abandon BM29. Outage impacts BM19.	16	Point	High	G8	High	G8, 835478
	Pending	August 18, 2026	August 26, 2026	8	1983	N	Pigging	Pigging Smithfield CS to Glenville CS	35	Point	High	642494, 642628, 640563, 642645	High	642494, 642628, 640563, 642645
	Pending	August 18, 2026	August 26, 2026	8	1983	N	Pigging	Pigging Smithfield CS to Glenville CS	35	Internal Constraint	Low	Clendenin to Waynesburg MA35 (CLENWAYN), Sherwood A MA42 (SHERWODA)	Medium	Clendenin to Waynesburg MA35 (CLENWAYN), Sherwood A MA42 (SHERWODA)
	Pending	August 31, 2026	October 14, 2026	8	TM17	N	Pipeline Maintenance	TM17 make piggable project from Nicut (line start) to Clendenin CS	35	Internal Constraint	Low	Artemas MA25 (ARTEMAS), Sherwood A MA42 (SHERWODA), Lone Oak A MA41 (LONEOAKA), Clendenin to Waynesburg MA35 (CLENWAYN)	Medium	Artemas MA25 (ARTEMAS), Sherwood A MA42 (SHERWODA), Lone Oak A MA41 (LONEOAKA), Clendenin to Waynesburg MA35 (CLENWAYN)
	Pending	September 2026	September 2026	7	Summerfield C/S	N	Compressor Maintenance	Station ESD	41, 42	Internal Constraint	Low	LXPSEG MA 41 (LXPSEG), LONE OAK A MA41 (LONEOAKA), Sherwood B MA42 (SHERWODB)	High	LXPSEG MA 41 (LXPSEG), LONE OAK A MA41 (LONEOAKA), Sherwood B MA42 (SHERWODB)
	Pending	September 2, 2026	September 16, 2026	8	Line 1711	N	Pipeline Maintenance	Pipeline maintenance on Line 1711 between L-4250(State Rt. 119) and valve L-4252(Nolo). This section of Line 1711 will be isolated and blown down.	36	Point	High	637095	High	637095
	Pending	September 2, 2026	September 16, 2026	8	Line 1711	N	Pipeline Maintenance	Pipeline maintenance on Line 1711 between L-4250(State Rt. 119) and valve L-4252(Nolo). The section of Line 1711 between valve L-4252 to Renovo CS will be isolated from Delmont CS.	36	Point / Internal Constraint	Low	25-36(600279, 604420, 642758), 25-39(600289), 56W(600004, 600027, 600074), 57(600039), E9(621990), 602494, 613929, 622217, 628373, 628375, 629288, 629481, 629790, 629934, 630009, 632809, 632810, 634528, 634852, 634909, 635276, 635902, 636978, 637095, 637608, 637887, 638525, 638813, 640283, 640365, 640379, 640609, 640616, 642417, 642449, 642536, 642585, 642621, 642653, 642801, 642829, TANDELIM, DELMONSO	High	25-36(600279, 604420, 642758), 25-39(600289), 56W(600004, 600027, 600074), 57(600039), E9(621990), 602494, 613929, 622217, 628373, 628375, 629288, 629481, 629790, 629934, 630009, 632809, 632810, 634528, 634852, 634909, 635276, 635902, 636978, 637095, 637608, 637887, 638525, 638813, 640283, 640365, 640379, 640609, 640616, 642417, 642449, 642536, 642585, 642621, 642653, 642801, 642829, TANDELIM, DELMONSO
	Pending	September 8, 2026	September 11, 2026	3	Hubball C/S	N	Compressor Maintenance	Station dehy maintenance. All flow will be shut-in.	16	Point	Medium	CNR06	High	CNR06
	Pending	September 8, 2026	September 8, 2026	3	Kenova C/S	N	Compressor Maintenance	AEP work. Station outage.	16	Point / Internal Constraint	Medium	CNR06, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF)	High	G9, CNR06, 800801, 833356, 838648, 838885, Line P North MA16 (CHSTKENO), KA Low MA16 (MAYTHUFF)
	Pending	September 15, 2026	October 10, 2026	3	Line AM130	N	Pipeline Maintenance	Pipeline maintenance on Line AM130 upstream of Walgrove CS. Some meters will be physically shut-in during the three-day outage, with the exception of a few to feed local markets.	18	Point	High	819059, 819114, 838634	High	MLIs 806252, 819059, 819114, 833198, 833748, 835172, 835386, 836877, 838107A, 838634 In addition, meters behind MLI CNR18 including 801798, 836878, 836884
	Pending	September 21, 2026	September 26, 2026	3	SM127	N	Pigging	SM127 Pigging	18	Point	Low	843067	High	843067
	Pending	September 22, 2026	September 25, 2026	8	Line 65	N	Pigging	Line 65 pigging Primrose to Steuer Farm - 1 days	35	Point	Low	640496, 642452, 642569, 642854	High	640296, 640297, 640496, 640564, 642452, 642569, 642831, 642838, 642854
	Pending	September 30, 2026	October 7, 2026	3	SM102	N	Pipeline Maintenance	SM102 pipe replacement	19	Point / Internal Constraint	Medium	Leach MA19 (LEACHSEG), 842872	High	Leach MA19 (LEACHSEG), 836799, 842872
	Pending	Summer 2026	Summer 2026	8	Line 10149	N	Pipeline Maintenance	Abandon a section of Line 10149 and meter 619314. A 2 day outage is needed on the sections to be left in-service.	35	Point	Low	29-35 (621116, 628512)	Low	29-35 (621116, 628512)
	Pending	October 2026	October 2026	7	Lone Oak C/S	N	Compressor Maintenance	Station ESD	41	Internal Constraint	Low	LXPSEG MA 41 (LXPSEG), LONE OAK A MA41 (LONEOAKA), Sherwood B MA42 (SHERWODB)	High	LXPSEG MA 41 (LXPSEG), LONE OAK A MA41 (LONEOAKA), Sherwood B MA42 (SHERWODB)
	Pending	October 5, 2026	October 9, 2026	1	VM-107	N	Pipeline Maintenance	VM107 pipeline pigging from Gochland to Petersburg- rerun	33	Internal Constraint	Medium	Louisa MA33 (LOUISA), Hopewell MA33 (HOPEWELL), 831082, 833469	High	Louisa MA33 (LOUISA), Hopewell MA33 (HOPEWELL), 831081, 831082, 833469
	Pending	October 20, 2026	October 22, 2026	7	Mount Olive C/S	N	Compressor Maintenance	Station Maintenance	42	Internal Constraint	Low	MXPSEG MA42 (MXPSEG)	High	MXPSEG MA42 (MXPSEG)
	Pending	November 12, 2026	November 13, 2026	7	Mount Olive C/S	N	Compressor Maintenance	Station Maintenance	42	Internal Constraint	Low	MXPSEG MA42 (MXPSEG)	High	MXPSEG MA42 (MXPSEG)